Status Report on the CNGS beam



(previous CNGS reports to SPSC: 27 Jun + 3 Nov 1998)

> Overview of the CNGS facility

> "Guidelines" used since CNGS approval

> Some recent beam studies

> Schedule and Status

> Summary

Overview of CNGS



 ν_{μ} <u>neutrino beam</u> from CERN to Gran Sasso:

CNGS status report to SPS

by K. Elsener

-> <u>intensity</u>: as high as possible

-> <u>energy</u>: matched for

 $V_{\mu} - V_{\tau}$ appearance experiments



4 September 2001





CNGS status report to SPSC by K. Elsener

CNGS: <u>the main components</u>







CNGS status report to SPSC by K. Elsener



"Guidelines" followed since CNGS approval



1) make all effort to stay "on schedule"

2) prepare for future higher beam intensities

3) keep space/flexibility for future beam options

1) make all effort to stay "on schedule"



<u>New tunnel</u>: "TA42" (L=116 m)



2a) prepare for future higher beam intensities

 $\frac{reminder}{reminder}: CNGS \ protons: \ 400 \ GeV \ from \ SPS$ SPS cycles for CNGS: 2 x 10.5 μs extractions / 6 s cycle

Possible SPS supercycles:

CNGS + fixed target



CNGS status report to SPSC by K. Elsener



2b) prepare for future higher beam intensities



<u>CNGS proton beam</u> (p.o.t.)

Project Proposal:

per extraction: 2.4×10^{13}

per cycle: 4.8 x 10¹³

per year **4.5 x 10**¹⁹

Design of CNGS Facility for:

per extraction: 3.5 x 10¹³ (+ safety) (shock phenomena: target rods, decay tube windows, etc.)

per year 13.8 x 10¹⁹ radiological issues, heating/cooling of hadron stop, TCC4 shielding, etc.

NOTE: there are limits - it's not a "game with numbers" !



one type of limits:

Accelerator Performance - Upgrades cf. R. Cappi et al., "Increasing the Proton Intensity of PS and SPS", CERN/PS 2001-041(AE) + CERN/SL 2001-32

e.g.	scheme 1.1:	gain: x 1.34	cost: -1 MCHF
	scheme 1.2:	gain: x 1.49	cost: ~2 MCHF
	scheme 2.1:	gain: x 1.79	cost: ~70 MCHF

NOTE: there are limits - it's not a "game with numbers" !

approaching the limits:

"Radiological Considerations" --> beam losses in PS / SPS accelerators --> damage to equipment --> repair (or: produce waste)

--> induced radioactivity in the target chamber air (Note: we need permission to operate CNGS)

"Damage to CNGS equipment" --> lifetime of the target, the horn etc.

NOTE: while some of these limits can be reliably calculated today, others will be known when CNGS starts operating (measure !)

4 September 2001



3) keep options open for future beams

NOTE: in radiation areas, work has to be done "NOW" !



a) length of target chamber (allows for different target/horn/reflector configurations)

 b) two muon detector chambers (may be important if better understanding of the neutrino beam and backgrounds is crucial)

c) "third fast extraction" (third pulse): space reserved (may be important to increase CNGS p.o.t.)

Some recent beam studies



by the CNGS Secondary Beam Working Group

- Sept. 2000: Workshop on Neutrino Beam Instrumentation (K2K, NuMI, MiniBoone and CNGS presentations)
- Dec. 2000: "CNGS: Update on secondary beam layout" SL-Note 2000-063 EA
- May 2001: "CNGS: effects of possible alignment errors"



Dec. 2000:

<u>"CNGS 2000"</u>

mostly work on details of technical components and on improvements of the layout;

--> <u>safer design</u> for horn inner conductor, space for monitor downstream of target, etc. etc.

<u>"BONUS"</u>:

4 % increase of expected v_{τ} cc events per p.o.t. (2 % increase for OPERA)

Sept. 2000/ May 2001: <u>CNGS: effects of alignment errors</u>



<u>Examples:</u>	<u>effect on $V_{\underline{\tau}}$ cc</u>	<u>events</u>			
horn off axis by 6 mm	< 3%	"A wo	rld of differences"		
reflector off axis by 30 mm	3%	betwe	en PEARANCE (CNGS)		
proton beam on target off axis by 1 mm	< 3%	and DI	SAPPEARANCE		
CNGS facility misalign by 0.5 mrad (beam 360	ed < 3%) m off)	exper	iments !		
<u>Conclusion</u> : For CNGS performance, the main issues are					

- (b) the beam must hit the target
- --> (e.g.) horn and reflector NOT motorised

May 2001:

beam monitor at Gran Sasso ("veto" in OPERA)



<u>I dea:</u>

use muons induced by CNGS neutrinos in the rock upstream of the LNGS halls

Rates:

about 150 muons per day in 13 x 13 m²

Request made to LNGS to study such a beam monitor





4 September 2001

CNGS status report to SPSC by K. Elsener

<u>CNGS status</u> -- Civil Engineering (1)

ground breaking ceremony:
 12 October 2000





CNGS status report to SPSC by K. Elsener

<u>CNGS status</u> -- Civil Engineering (2)







CNGS status report to SPSC by K. Elsener

<u>CNGS status</u> -- Civil Engineering (3)







<u>CNGS status</u> -- Civil Engineering (5)



progress is good on the proton beam tunnel (> 220 m exc.) (we benefit from the added TA42 tunnel... the roadheader is moving ahead towards the target)

progress is <u>not satisfactory</u> on the access gallery (TBM) (delay: approx. 6 weeks)

Summary: worry! <u>schedule and cost of CE works</u>

<u>CNGS status</u> -- Proton beam TT41

. . .



- 400 GeV/c protons, fast extracted from SPS in point 4 (extraction system has to cope with LHC and CNGS beam)
- TT41 (700 m of transfer line): conceptual design / layout finished magnets: pre-series under construction vacuum: design finished / under construction beam monitoring: well advanced

No problem: <u>CNGS proton beam is well under way</u>



4 September 2001

CNGS status report to SPSC by K. Elsener



<u>CNGS status</u> -- focusing devices (1)





length: 6.5 m diameter: 70 cm weight: 1500 kg

Pulsed devices: 150kA / 180 kA, 1 ms

water-cooled: distributed nozzles





<u>CNGS status</u> -- focusing devices





No problem:

horn and reflector are well under way

Horn prototype tests in BA7 (1.5 Mio pulses in 2000)

<u>CNGS status</u> -- decay tube



- detailed design "has just started" (consultant)

- 2.45 m diameter steel tubes,
 6 m long each, 1 km total
- welded together in-situ
- vacuum: ~ 1 mbar
- tube embedded in concrete
- worries: how to check for leaks <u>during</u> construction
 heating by particles -> cooling needed ?

<u>CNGS status</u> -- decay tube windows



- decay tube entrance window: 2 mm Ti, 1.4 m diameter

- design / mechanical / thermal studies finished (EST/ME) shock by beam impact -> <u>no problem</u>
- test window in Nov. 2001 (spare WANF window)

safety issues in case of a rupture of this window:
 -> tech. Student now starting study

- decay tube <u>exit window</u>: thick, steel

detailed design in preparation

"before the summary" slide:



My Apologies

to all colleagues (at CERN, BINP, IN2P3, INFN,...) whose work has not been mentioned today

<u>A sincere</u> "<u>THANK YOU!</u>" for their contribution to the CNGS project



<u>SUMMARY</u>

-> CNGS approved in December 1999 -> Civil Engineering construction started Sept 2000

-> CNGS project is well under way (...there are some worries...)

-> first beam expected in May 2005