



CNGS: Status and Perspectives for 2007

Edda Gschwendtner , CERN, Geneva



Outline




- **CNGS Commissioning and Physics Operation 2006**
- **Reflector Leak**
- **Perspectives 2007**

CERN NEUTRINOS TO GRAN SASSO


Underground structures at CERN


- Excavated
- Concreted
- Decay tube (2nd contract)





CNGS Layout






73 MBG (Dipoles)

20 QTG (Quadruples)

12 MDG (Corrector Magnets)

Proton Beam Line




BN collimator, $d=14\text{mm}$

Be window, $t=100\mu\text{m}$

Target




TBID



Horn




Decay Tube



Hadron Stop



Muon Monitors







CNGS Proton Beam Parameters



Beam parameters	Nominal CNGS beam
Nominal energy [GeV]	400
Normalized emittance [μm]	H=12 V=7
Emittance [μm]	H=0.028 V= 0.016
Momentum spread $\Delta p/p$	0.07 % +/- 20%
# extractions per cycle	2 separated by 50 ms
Batch length [μs]	10.5
# of bunches per pulse	2100
Intensity per extraction [10^{13} p]	2.4
Bunch length [ns] (4σ)	2
Bunch spacing [ns]	5
Beta at focus [m]	hor.: 10 ; vert.: 20
Beam sizes at 400 GeV [mm]	0.5 mm
Beam divergence [mrad]	hor.: 0.05; vert.: 0.03

~500kW beam power



Expected beam performance: 4.5×10^{19} protons/year on target



CNGS Schedule



- **Construction**
 - 2000 – 2006
- **Hardware commissioning**
 - Feb. – April 2006
- **‘Dry runs’ from CCC**
 - April – May 2006
- **Commissioning with beam**
 - weeks 28, 30 and 33 in July/August 2006
- **Physics Runs:**
 - 18-30 August 2007
 - 26-27 October 2007


Active Data Set:

BCTFIT40:400344:TOTALINTENSITY:EXTR1



BCTFIT40:400344:TOTALINTENSITY:EXTR1

BCTFIT40:400344:TOTALINTENSITY:EXTR2



CNGS Commissioning:
total number of protons used: 7×10^{15}
(equivalent to 1 hour of CNGS running with nominal beam)

Beam structure:

→ 1 CNGS cycle/16.8sec

week 28
10-14 July06

week 30 Time
24-28 July06

week 33
14-18 July06

Highlight not available for the Active Data Set at this zoom level.

Display: 2D

Legend: Visible

Size: Large







FIRST SHOT 11 July 2006



1st shot down proton beam line: beam is already well centered on screens



8 profile monitors (BTVG):

Optical Transition Radiation screens:

- 75 μm carbon
- 12 μm titanium screens






Horizontal Beam Scan, Target IN



Intensity on TBID vs. BPM2 position






Horizontal Angular Scan, Target Out



horizontal muon detectors pit1, target out, horn/refl off, $\sim 3E11$ protons




Active Data Set:

BCTFCINGS:412425:TOTALINTENSITY:EXTR1



BCTFCINGS:412425:TOTALINTENSITY:EXTR1

BCTFCINGS:412425:TOTALINTENSITY:EXTR2



Highlight not available for the Active Data Set at this zoom level.

Display: 2D

Legend: Visible

Size: Large



Select an area to zoom in

Local intranet

On-line display





CNGS.INM/Acquisit

1

BFCT
Extraction 1: 1.1310E13
Extraction 2: 1.1288E13

Movable Monitor Pit 1
Extraction 1: 3.2165E-01
Extraction 2: 3.2290E-01

Movable Monitor Pit 2
Extraction 1: 1.1101E-02
Extraction 2: 1.1183E-02



Acquire Start Monitoring

Pit 1

Save Continuous Saving

C:\SDDS

Pit 2




Physics Operation II: 26-27 October 2006




Beam structure

→ 3 CNGS
cycles/34.8 sec



BCTFICNGS:412425.TOTALINTENSITY:EXTR1

BCTFICNGS:412425.TOTALINTENSITY:EXTR2



CNGS Physics Operation II: 26 - 27 October: 5.8×10^{16} p.o.t.

1×10^{13}

Reflector leak
detected

Highlight not available for the Active Data Set at this zoom level.



CNGS Run 2006



	Date	Extractions	Protons
Commissioning W28	10 – 14 Jul. 2006	300	1.3 E14
Commissioning W30	31 Jul. – 4 Aug. 2006	500	2.4 E14
Commissioning W33	14 – 18 Aug. 2006	1300	6.5 E15
Physics Operation I	18 – 30 Aug. 2006	53000	7.8 E17
Low Intensity Tests	12 – 13 Oct. 2006	2500	9.5 E15
Physics Operation II	26 – 27 Oct. 2006	8300	5.8 E16

- **Maximum proton intensity reached in 2006: $3.5 \cdot 10^{13}$ /cycle at 400GeV**
 - **Corresponds to 60% of SPS record intensity reached in 2004**
- **Radiation limits at PS prevented reaching higher intensities**
 - **Problem seems to be understood**
- **While setting up high intensities for all 3 cycles, reflector leak appeared**



What Have We Learnt?



- **Commissioning was very successful**
 - Detailed hardware commissioning
 - ‘Dry runs’
 - Allowed early debugging of all systems
- **Smooth start-up**
 - Beam interlock system very good
 - Extraction channel well tuned
 - Beam well centered along beam line
 - Beam position stability: 50 μm rms
 - Beam spot at target: 0.5 mm rms.
 - Centering of beam vs. target and horn
 - Muon monitors: very sensitive to any beam changes
 - Used as on-line feedback for quality control of neutrino beam.



What Have We Learnt II ?



Radiation Protection constraints to CNGS operation

- **Cool down limit for starting access into CNGS**
 - **2hr + 4hr (i.e. 4 hr ventilation on)**
- **RP inspection mandatory before any access is granted:**
 - **Takes ~1/2 day (surveys, taking samples, etc.)**
- **Dose planning mandatory for any interventions**



Issues Requiring more Studies



- **TBID calibration:**
 - **Move target out**
- **Polarity change:**
 - **Understand different muon signals**
- **Muon detectors:**
 - **linearity effects with high intensity**

- **Alignment of beam with respect to target and horn**
 - **Might need to be done regularly (every month)**



CNGS Reflector



The CNGS Reflector



Water distribution

Outer conductor

Inner conductor

Support and alignment
frame

Transport chassis

Drain tube

Drain connections $\times 5$





Photo of the CNGS reflector during its transport to TCC4.



Horn/Reflector Power System




In total:
~ 400000 pulses

	Unit	HORN System	REFLECTOR System
Load Peak current	kA	150	180
Pulse duration	ms	6.5	9.8
Transformer ratio		16	32
Primary peak current	A	9375	5646
Charging voltage	V	6300	5800
Water flow for delta T=5C	l/min	50	50
Pressure	bar	1.2	1.2



Leaking Drain Connection





Reasons for Rupture



- **Alignment errors**

- Pile up of tolerances

- Error during assembly

Additionally, the geometry is very rigid:

- Collars for vapor tightness (seal)

- Insufficient flexibility of the bellows

- **Brazing**

- Thermal cool-down of after brazing



- Machining of ceramic

- Several pieces were broken after the first brazing attempts

- new design adopted for the final production pieces (no failures detected)

- **Vibration**

- **Accident during assembly?**





Reflector Review



**CNGS Reflector Leak Review Meeting with AB, TS and RP experts,
held on 29th November 2006**

→ Outcome:

- **Improved design required to sustain the long operation of CNGS.**
- **Extensive tests of the new design with the spare horn must be done.**
- **Misalignment effects have to be compensated for.**
- **Vibration effects can not be neglected.**
- **Vapour tightness is maintaining.**
- **Repair on both the reflector and the horn should be foreseen.**
- **Several designs have been presented and reviewed.**





New Design for Drain Connection



Improvements of new design

- **Second welded bellows**
 - Absorb better any misalignment errors
- **Water and vapour tightness maintained**
 - tightening the ceramic between flanges with bolts
- **Brazing is avoided**
- **Rigorous QA during assembly**
 - Tracing of equipment and record history





Next Steps



Tests

- **on spare horn with new drain connection prototype**
 - **Electrical pulsing**
 - **vibration measurements**

Repair

- **Radiation Issues**
 - **Careful dose planning needed**
- **Repair is not trivial**



Radiation Levels inside Reflector Shielding



31st October 2006



Dossier d'Intervention en Milieu Radioactif N° : CNGS/03-06

Intitulé de l'intervention : Retrait partiel du blindage du réflecteur et recherche de l'origine de la fuite.

Date : 30/10/06

1500 $\mu\text{Sv/hr}$

2900 $\mu\text{Sv/hr}$



1700 $\mu\text{Sv/hr}$

700 $\mu\text{Sv/hr}$

Radiation x 5 for the horn



Repair Procedure



- **The top and side shielding blocks are removed with overhead crane**
 - for the horn everything can be done remotely
 - for the reflector the side shielding requires manual intervention
- **Repair cannot be done in the beam position of the reflector (horn)**
 - access is limited
 - radiation levels higher inside the shielding
- **The reflector and horn moved to upstream area of the target chamber**
 - sufficient space available
- **Chariot foreseen for the horn transport can be used as pedestal during the works**
- **Outer conductor part of reflector/horn has to be disconnected from the bottom chassis**
 - bellows flexibility not sufficient to remove ceramic pieces.




Reflector Repair Schedule




**Most optimistic scenario!
No contingency...**

Draft

Start testing with spare horn in BA7
(nominal conditions: current / water)



Start repair work for reflector



Start repair work for horn

Horn/reflector ready for beam



Perspectives for 2007



Nominal CNGS beam: $4.5 \cdot 10^{19}$ protons/year at 400GeV

- **Repair of Reflector and Horn ongoing**
 - **Finished by week 21 for SPS Physics Start-Up**
...if everything goes well!!
- **SPS: setting up of CNGS beam in weeks 19-21**
- **2 weeks needed to complete the setting up schedule of October 2006 of the CNGS primary & secondary beam.**
 - **Understand polarity change, muon detector linearity, etc...**
- **MD slots during the run will be scheduled for the Secondary Beam Line**



Schedule 2007



Draft

	Jan					Feb				Mar			
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo	1	8	15	22	29	5	12	19	26	5	12	19	26
Tu											Linac2 HW Tests		PSB
We													Machine Checkout
Th				shutdown							PSB HW Tests		
Fr													
Sa											PS Magnet Tests		PS HW Tests
Su													

CFT3 Start
 CPS Closure
 Beam in Linac2
 SPS Clou

	Apr				May				June				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo	PSB 2	Easter 5	12	19	26	3	10	17	24	31	7	14	21
Tu	Machine Checkout											Tech Stop	
We	PS HW Tests	PS Machine Checkout											SPS MD
Th							Ascension		PS MD		PS MD		
Fr	G.Friday												
Sa	SPS Power Tests		SPS DSO Checks	SPS Machine Checkout							SPS Scrubbing Run		
Su													

PSB Start with Beam
 Beam to Isolde
 Isolde Physics Start
 PS Start with Beam
 East Hall Start
 AD Start with Beam
 SPS Start with Beam
 North Area Setup
 SPS Physics Start