

CNGS Project: Status report

OUTLINE


- 1. CNGS in the new CERN structure
- 2. Project Overview main components
- 3. Civil Engineering / Hadron Stop / Decay Tube
- 4. Equipment design + procurement
- 5. Link to LNGS / timing
- 6. Link to CERN / muons from the rock
- 7. Summary


FRN 1. CNGS and the new CERN structure **CERN** Directorate DG / CEO: R. Aymar CSO: J. Engelen **AB** Department CNGS Project leader: K. Elsener Dept. Head: S. Myers Deputy: M. Meddahi J.P. Delahaye Deputy: **Technical Project Team** Working Group Radioactive Handling Target Working Installation Working Group Group Committee

<u>Note</u>: J. Engelen represents CERN in the INFN/CERN bilateral committee

2. CNGS: the main components










3a. Civil Engineering Works NB. CE works started on 12 October 2000






Target Chamber, June 2003





3b. Hadron Stopper (beam dump)

Decay Tube & Exit Window





cooling modules


11 July 2003 - near the CE shaft





3c. CNGS Decay tunnel - Decay tube

tunnel: 3.5 m (TBM) tube: 2.45 m




998 m long steel tube, surrounded by 50 cm of concrete evacuated to 1 Torr tube has 2.45 m diameter, is 18 mm thick

2 April 2004

Decay Tube: choice of dimensions -> "good events" at Gran Sasso






2 April 2004

Report to LNGS Scientific Committee presented by K. Elsener

12


<u>"A detail"</u> : Energy deposition by particles





Temperature increase over 10 years - no cooling (N.B. this is for 100% SPS efficiency and CNGS only user)





to test this model : 2 x 8 temperature probes installed




Decay tube installation














Welding inside decay tube







Inside decay tube: View towards hadron stop





25 March exit window installed

2 April 2004



Decay tube status:

Decay tube installation completed: 16 March 2004 Install exit / entrance windows: 25 March + 1 April

Vacuum tests (by contractor): April 2004

--- keep fingers crossed ---



4. Equipment

4a. Proton beam

Nominal beam parameters



Beam parameters	Nominal CNGS beam	
Nominal energy [GeV]	400	
Normalized emittance [µm]	H=12 V=7	
Emittance [µm]	H=0.028 V= 0.016	
Momentum spread $\Delta p/p$	0.07 % +/- 20%	
# extractions per cycle	2 separated by 50 ms	
Batch length [µs]	10.5	Upgrade
# of bunches per pulse	2100	phase:
Intensity per extraction [10 ¹³ p]	2.4 🔶	3.5 10 ¹³ p
Bunch length [ns] (4σ)	2	-
Bunch spacing [ns]	5	

FE

FE

T=6 s

2 April 2004

Expected number of protons delivered on CNGS target:



For <u>1 year of CNGS operation</u> (200 days):

4.5 × 10¹⁹ protons on target / year ("nominal")

based on 1998 performance: 4.8x10¹³ protons in SPS, 55% overall efficiency; (+ mixed cycles with LHC and other fixed target experiments)

higher proton intensities (very much requested by OPERA and ICARUS):

High Intensity Protons Working Group ;

+ "machine" studies under way

High Intensity Protons Working Group: Recommendations 26 February 2004



launch 3 projects (define in 2004, start in 2005):


(1) low loss extraction at the PS
(2) increase CNGS intensity
(3) 0.9 seconds for PS Booster basic period

Comments by the WG:

- (1) irradiation of accelerators is a major concern
- (2) increase for CNGS only possible via increase per extracted beam pulse
- (3) in the analysis, "other SPS fixed target expts." were given low priority

Proton beam - last 100 metres






presented by K. Elsener




Beam monitoring

Problem: fast extracted, very intense proton beam, focused into a very small beam spot is too hot for standard Ti windows
→ Secondary Emission Monitors don't work

Question: beam position monitor operated in air ? → a challenge







In-kind contribution by LAL/IN2P3: first horn ready, to arrive at CERN 7 April










Access to muon monitoring stations very rare !



17 BLM (fixed cross centered on beam axis) + 1 motorised monitor



SPS Type Beam Loss Monitor

Ionisation Chamber





<u>CNGS schedule</u> (schematic, simplified version)





	2000	2001	2002	2003	2004	2005	2006
Civil Engineering excavate civil engineering pit, tunnels and cav concrete / shot-crete tunnels and caverns	verns;						
Install hadron stop iron + graphite blocks, aluminum plate + wate	r cooling						
Install decay tube lower decay tube sleeves, weld together, pou	r concrete						
Civil Engineering - ph finish concrete floors, close provisional CE pi							
Install general service electrical services, ventilation, cooling water,	etc.						
Install equipment proton beam line, target, hom+reflector, shiel	ding						-
Commissioning							

First beam to Gran Sasso:

5. Link to LNGS / timing



reminder:

timing between beam extraction at CERN and event at LNGS to be done with GPS "time-stamp"
 data sent via Internet - for every extraction, or after every 6 s cycle (i.e. 2 extractions)
 (N.B. data transfer takes less than 30 ms "round trip" - expt. in 2001)

GPS timing at CERN: start tests with final equipment in June 2004

- accuracy expected: < 40 ns
- available for demonstration (visit) + discussion end of 2004
- available "on loan", if LNGS is interested

expert for timing at CERN: <u>Gary.Beetham@cern.ch</u> expert at LNGS: name please, thanks !



In addition to the (most important) timing information, we are planning to send
an early warning (few seconds) to indicate whether the next cycle will have beam or not
any data files on the beam parameters (protons, muons) as required by LNGS - please specify !

(CNGS controls co-ordinator: <u>Veronique.Paris@cern.ch</u>)

Note:

Information on the status of the SPS is available on the "page-1", on the Web (longer stop, problems, etc.)



5. Link to CERN / muons from the rock

reminder (CERN-EP/2001-037):

in a 100 m² detector at LNGS, about 80 CNGS muons per day can be measured coming from the rock upstream of the caverns

CERN's wish: please measure these muons, and give us fast feedback (every hour ?) (+ ... if possible: please give us the GPS timestamp, for every muon ...)



Summary:

- CNGS on schedule for beam in spring 2006
- Infrastructure installations will start in June
- Equipment well advanced but still a lot of work ahead !
 [main issues: (1) radioactive handling

 (2) small, intense 10.5 μs proton beam bursts]
- PS + SPS tests with high intensity are scheduled for 2004 - LNGS experiments must continue to make their physics case for more protons clear to everybody !



