



CERN Neutrinos to Gran Sasso (CNGS): Commissioning and First Operation

Edda Gschwendtner

AB/ATB/EA

on behalf of the CNGS project and commissioning teams



- 1. Introduction**
- 2. Proton Beam Line Commissioning**
- 3. Secondary Beam Line Commissioning**
- 4. CNGS Operation**
- 5. First Events at Gran Sasso (OPERA)**




CNGS Project



CNGS (CERN Neutrinos to Gran Sasso)


- A long base-line neutrino beam facility (732km)
- send ν_{μ} beam produced at CERN
- detect ν_{τ} appearance in experiments at Gran Sasso



→ direct proof of $\nu_{\mu} - \nu_{\tau}$ oscillation (appearance experiment)



ν_τ – Appearance Experiment



- **Beam optimization:**
 - ➔ **Intensity:** as high as possible
 - ➔ **Neutrino energy:** matched for ν_μ - ν_τ appearance experiments
- **Product of**
 1. **Oscillation probability**
 ν_μ - ν_τ
 2. **Production cross-section**
 ν_τ with matter
 3. ν_μ -fluence(E)
+ **Detection efficiency in the experiment**




Detecting ν_τ at Gran Sasso



Look for the τ lepton :

→ extremely difficult:

τ travels only less than 1 mm before decaying



5 years CNGS operation, 1800 tons target:

- 30000 neutrino interactions
- ~ 150 ν_τ interactions
- ~ 15 ν_τ identified
- < 1 event of background


Approach:

→ very good position resolution (see the decay ‘kink’): **OPERA**

(**ICARUS**: see status report at the next SPSC 3 Oct. 2006)




Radial Distribution of the ν_μ -Beam at GS







CERN Neutrinos to Gran Sasso





CNGS Layout






CERN NEUTRINOS TO GRAN SASSO

Underground structures at CERN

- Excavated
- Concreted
- Decay tube (2nd contract)






CNGS Proton Beam Parameters




Beam parameters	Nominal CNGS beam
Nominal energy [GeV]	400
Normalized emittance [μm]	H=12 V=7
Emittance [μm]	H=0.028 V= 0.016
Momentum spread $\Delta p/p$	0.07 % +/- 20%
# extractions per cycle	2 separated by 50 ms
Batch length [μs]	10.5
# of bunches per pulse	2100
Intensity per extraction [10^{13} p]	2.4
Bunch length [ns] (4σ)	2
Bunch spacing [ns]	5
Beta at focus [m]	hor.: 10 ; vert.: 20
Beam sizes at 400 GeV [mm]	0.5 mm
Beam divergence [mrad]	hor.: 0.05; vert.: 0.03

500kW beam power


Upgrade phase:
 $3.5 \cdot 10^{13}$ p



Expected beam performance: 4.5×10^{19} protons/year on target



Schedule



First beam:

10 July 2006



Proton Beam Line Commissioning

MBG (Dipoles)


- 73 magnets (5 spares)
- Gap height 37mm
- Nominal field : 1.7 T @ 400 GeV
- Magnetic length : 6.3m

QTG (Quadruples)

- 20 magnets (3 spares)
- Magnetic aperture : 45mm
- Nominal gradient 40 T/m, 2.2m long


MDG (Corrector Magnets)

- 12 magnets (5 spares)
- Gap height : 45mm
- Bending angle 80mm, 0.7m long





Final focusing onto the target (recuperated magnets)



BN collimator, $d=14\text{mm}$

!! FRAGILE !!
Ne pas toucher le tube nora
à l'installation, SVP.

Be window, $t=100\mu\text{m}$

Proton beam: last beam position / beam profile monitors upstream of the target station collimator and shielding




Commissioning Plan




- **Hardware commissioning** Feb. – April 2006
 - Beam instrumentations
 - Power supplies
 - Magnets (polarities)
 - Vacuum system
 - (April / May: Target / Horn exchange exercises ‘real’)
- **‘Dry runs’ from CCC** April – May 2006
 - Timing
 - Controls
 - Interlocks
 - Beam permit
 - Magnets (currents & polarities)
- **Commissioning with beam** 2006: weeks 28, 30 and 33

Active Data Set:

BCTFIT40:400344:TOTALINTENSITY:EXTR1



BCTFIT40:400344:TOTALINTENSITY:EXTR1 — BCTFIT40:400344:TOTALINTENSITY:EXTR2



Highlight not available for the Active Data Set at this zoom level.







FIRST SHOT 11 July 2006



1st shot down proton beam line: beam is already well centered on screens




8 profile monitors (BTVG):

Optical Transition Radiation screens:


- 75 μm carbon
- 12 μm titanium screens



CNGS Beam Position Monitors



**18 Button Electrode BPMs in TT41
60mm Aperture**






Trajectory along the Beam Line



Average of two extractions. $1E13$ protons per batch






Trajectory Difference btw. 2 Extractions




energy difference of $6 \cdot 10^{-5}$



→ Beam position stability onto the target over the 3 first days: $\sim 50 \mu\text{m rms}$




CNGS Target Beam Position Monitor



Stripline coupler pick-up, operated in air

→ very reliable position reading





Beam Losses along the Proton Line



TT41: ALL screens OUT, at the exception of the target one

Device : **BLMICNGS**

Interlock Settings Interlock Reset & Latch

BLMICNGS

Values in milliGray

HW Settings Actions


Get **Set** Show Test & Setup Tools

BLM Name	Gain	Loss/Ex1	Loss/Ex2	Threshold
BL410024	16	0.0000	0.0000	25.000
BL410145	16	0.0499	0.0428	5.000
BL410307	16	0.0641	0.0641	5.000
BL410607	16	0.0855	0.0855	5.000
BL410707	16	0.0926	0.0926	5.000
BL410907	16	0.1069	0.1140	5.000
BL411107	16	0.2423	0.2494	5.000
BL411507	16	0.0000	0.0000	5.000
BL411807	16	0.0000	0.0000	5.000
BL411907	16	0.0000	0.0000	5.000
BL412007	16	0.0000	0.0000	5.000
BL412243	16	0.0214	0.0285	5.000
BL412445L	16	1.5461	1.5176	5.000
BL412445R	16	1.5889	1.5604	5.000



CNGS BLMs with double extraction $1 \cdot 10^{13}$



Optics Check



good agreement with theory






Secondary Beam Line Commissioning



CNGS Secondary Beam Layout



TBID / 2 Ionization Chambers

Muon Detectors


TBID: Target Beam Instrumentation Downstream



CNGS Target Elements



10 cm long **graphite rods**, $\text{\O} = 5\text{mm}$ and/or 4mm



- Note:**
- target rods **thin** / interspaced to “let the pions out”
 - target shall be **robust** to resist the beam-induced stresses
 - target is **air-cooled** (particle energy deposition)



Target Units



Ten targets (+1 prototype) have been built. They are assembled in **two magazines**.



Target Magazine



indexing finger



Target

Target magazine installation inside target station (25 Nov. 2005)



TBID (Target Beam Instrumentation Downstream)



- Check efficiency of particle production in the target
- Multiplicity (Compare with BFCT upstream of the target)
 - Misalignment of the Beam vs. Target




TBID Monitor

- Secondary emission monitor
- 12 μm Ti foils
- diameter = 145mm
- better than 10^{-4} mbar vacuum

TBID Monitor might not survive if high intensity beam misses the target
→ Ionization Chambers as back-up (SPS-type BLMs)



Target Region Layout






Horizontal Beam Scan, Target Out



Intensity on TBID vs. BPM2






Horizontal Beam Scan, Target IN



Intensity on TBID vs. BPM2 position




Horn

Installation of the horn in the target chamber






Horn/Reflector Power System



	Unit	HORN System	REFLECTOR System
Load Peak current	kA	150	180
Pulse duration	ms	6.5	9.8
Transformer ratio		16	32
Primary peak current	A	9375	5646
Charging voltage	V	6300	5800
Water flow for delta T=5C	l/min	75	48
Pressure	bar	1.2	1.2

Decay tube: pressure increase vs. time



Decay Tube

- steel pipe
- 1mbar
- 994m long
- 2.45m diameter, $t=18\text{mm}$, surrounded by 50cm concrete
- entrance window: 3mm Ti
- exit window: 50mm carbon steel, water cooled





Hadron Stop




graphite

cooling modules


- Cooling modules: stainless steel tubes in Al blocks
- Several temperature sensors (both in target chamber and in hadron stop)



Hadron Stop
completed Sept. 2003



Muon Monitors




Monitoring of:

- muon intensity
- muon beam profile shape
- muon beam profile centre

Muon energy filter due to 67m rock in between pit 1 and pit 2.



Expected Muon Signals (FLUKA)




Muon intensity:

Up to $\sim 8 \times 10^7$ per cm^2 and $10.5 \mu\text{s}$

→ Detector choice: ionization chambers



Muon Monitor Layout




LHC type Beam Loss Monitors

- Parallel electrodes separated by 0.5 cm
- Stainless steel cylinder
- Al electrodes
- N₂ gas filling at 100 mbar over pressure
- Diameter=8.9cm, active length=34.5cm, 1.5 litre

- Dynamic range: 10⁵
- Specs accuracies: 10% absolute, 3% relative, 1% cycle by cycle, 5% per year

CNGS installation:

- 2 x 37 fixed monitors (**Ionization Chambers**)
- 2 x 1 movable chamber behind fixed monitors for relative calibration
- Movement by stepping motors






Horizontal Angular Scan, Target Out



horizontal muon detectors pit1, target out, horn/refl off, $\sim 3E11$ protons







Target vs. Horn Alignment




Note SL-2001-016-EA



**target vs. horn misalignment: 3 mm \rightarrow 10.1 cm shift in Muon Pit1
6 mm \rightarrow 19.1 cm
9 mm \rightarrow 24.3 cm**


simulations



Vertical Target vs. Horn Alignment



Muon pit 1: more sensitive to target vs. horn alignment






Beam vs. Target Alignment



Note SL-2001-016-EA



**beam vs. target misalignment: 0.5 mm \rightarrow 7.3 cm shift in Muon Pit2
1.0 mm \rightarrow 14.8 cm**


simulations



Vertical Beam vs. Target Alignment




Muon pit 2: more sensitive to beam vs. target alignment





Final Alignment



On-line display

CNGS. INM/ Acquisit


1

BFCT
Extraction 1: 1.1310E13
Extraction 2: 1.1288E13




Movable Monitor Pit 1
Extraction 1: 3.2165E-01
Extraction 2: 3.2290E-01

Movable Monitor Pit 2
Extraction 1: 1.1101E-02
Extraction 2: 1.1183E-02

“all muons” (except low E)



only highest energy muons



Acquire Start Monitoring

Pit 1


Save Continuous Saving

C:\SDDS

Pit 2



Target Unit Tests




unit 1 : polycrystalline graphite by Carbone-Lorraine 2020 PT
density 1.76 g/cm³


unit 3: carbon-carbon composite by Carbone-Lorraine A035
density >1.75 g/cm³



Comparison Unit 1 and Unit 3



Average of 2 extraction, $\sim 1.2E13$ protons






Check Horn/Reflector On/Off



Muon Signals in Pit 1






CNGS Quality Check (Preliminary)



Muon Monitors, Horizontal Pit 1






CNGS Quality Check (Preliminary)



Muon Monitors, Horizontal Pit 2



Fluka simulation



CNGS Operation




techn. stop / MD

MD

Highlight not available for the Active Data Set at this zoom level.





Muon Monitor Stability Pit 2






Muon Monitor Stability Pit 1






Horn Cooling





Radiation Detectors in ECA4






Radiation Detectors in ECA4



Detector readings during CNGS Opera run



The monitors show maximum radiation values of $1 \mu\text{Sv/h}$ in accessible regions. Based on beam loss studies and simulations this corresponds to a beam loss of 0.05 %.



First OPERA Events




Structure of the OPERA Experiment



Basic unit: brick: 56 Pb sheets + 56 emulsion sheets

31 target planes / supermodule (in total: 206336 bricks, 1766 tons)



Proposal: **July 2000**,

installation at LNGS started in **May 2003**

First observation of CNGS beam neutrinos : **August 18th, 2006**



OPERA in Pictures




Second Super-module



**Scintillator planes 5900 m²
8064 7m long drift tubes**


Details of the first spectrometer



**3050 m² Resistive Plate Counters
2000 tons of iron for the two magnets**




Event Selection by Using GPS Timing Info




Δt first extraction (ns)

Cosmic rays background events



Zoom on the spill peaks





Δt closest extraction (ns)



Beam Events



CC event in the first magnet



Muon from CC interaction in the material in front of the detector (BOREXINO, rocks)



Summary



- **CNGS construction started 2000**
- **Installation finished beginning 2006**
- **Detailed hardware commissioning**
- **‘Dry runs’**
 - ➔ **Allowed early debugging of all systems**
- **CNGS has been successfully commissioned**
 - ➔ **CNGS is operational**
- **The most difficult part (high intensity operation) starts now**
 - ➔ **Very high radiation levels**
 - ➔ **Fatigue from beam impact (shocks) on equipment**
 - ➔ **Fatigue from pulsing**
 - ➔ **...**



MANY THANKS

to all involved in the project's success!