



# Status report on CNGS

- > Brief overview of the CNGS facility
- > Schedule and status of works
- > Commissioning
- > Summary

# Overview of the CNGS facility




# CERN NEUTRINOS TO GRAN SASSO

## Underground structures at CERN


 CNGS Works

140m

55m



# Schedule and status of works





# Infrastructure

- ❑ Proton beam tunnel: complete (except some controls cables)
- ❑ Target chamber: complete (except lights)
- ❑ Access/Service galleries: approaching completion
  
- ❑ Surface:  
    much work still needed on water cooling systems

## SUMMARY:

Small delays (1 to 2 months), but in areas where the next phase (equipment installation) is not affected



## Proton Beam Tunnel, Jan. '05

5 July 2005

CNGS status report to SPSC  
by K. Elsener



## Proton Beam Tunnel, 1 July '05

5 July 2005

CNGS status report to SPSC  
by K. Elsener



## Service Gallery, 1 July '05

5 July 2005

CNGS status report to SPSC  
by K. Elsener






## Access Gallery, 1 July '05

5 July 2005

CNGS status report to SPSC  
by K. Elsener



## Access Gallery -> ECA4, 1 July '05

5 July 2005

CNGS status report to SPSC  
by K. Elsener



# Equipment

GOAL: all equipment installed by end of January 2006

STATUS:

- this goal is still achievable
- some "bumps in the road"
- main issues today:           horn / reflector / striplines  
  (after LAL problems);  
  target station




## Status TT41 proton line

- ❑ MBG bends: all at CERN, ready for installation
  - ❑ QTG quads: 4 missing, should be at CERN beg. July- "now"
  - ❑ MDG correctors: should be at CERN end of July
  - ❑ Power converters: installation BB4 almost complete
  - ❑ Beam monitoring equipment: almost ready
- > QTG quadrupole installation will start 12 July 2005



TT41 mock-up in 867



BPG mounted on QTG



# Status T40 target station

- ❑ all mechanical parts at CERN  
(some jacks faulty, need to be changed)
- ❑ assembly in the lab in progress
- ❑ electronics / controls of motors in progress

WORRY: time is getting short


-> Installation in the target chamber: September 2005

# Target Unit



Static sealed system; annular fins to enhance convective heat transfer.

Light materials to limit heat load.



## MATERIALS

Tube:

Al-Mg alloy

Windows:

Be by Brush & Wellman

Target Support:

Carbon Fiber reinforced Carbon

Target rod:


Fine-grain graphite

hexagonal boron nitride, CFC







5 July 2005



# Target magazine + BPKG on "alignment table"







5 July 2005



# Status horn/reflector/striplines

- ❑ still struggling to recuperate from LAL problems  
(in-kind contribution not up to standards / not received)
- ❑ horn: repair work done, 55000 double pulses - test o.k.  
NEW PROBLEM: cooling sprayers faulty  
IN ADDITION: glass insulating ring now cracked  
-> need a design change
- ❑ reflector: repair work under way, tests delayed
- ❑ striplines: problem with design - order out "now"  
3 months later than planned in July 2004...  
**ON THE CRITICAL PATH**
- ❑ water cooling circuits: outsourced with TS/CV, looks o.k.




Horn upstream ↑

downstream →




Horn re-assembly  
after modifications



# Striplines

- Length : ~15 m
- 8 plates of 12mm, spaced by 8 mm (ARCLEX isolators)
- Aluminium  
(Copper for connections)
- 2 Supports, adjustable








## Status in the target chamber

- Target station "feet" installed and aligned
- Phase I of shielding blocks installed
- Survey of Helium tank supports start today
- Installation of Helium tanks will start 12 July

-> Phase II of shielding blocks: completed end of Aug. '05  
(make space for installation of target station, then  
horn, reflector, striplines ...)

T40 target station



# Horn Shielding (sandwich blocks)

5 July 2005



Target Chamber - shielding He tank 1

# Commissioning - "parasitic" cycle

commissioning goals are defined

(proton beam size / stability / intensity;

muon monitor profiles: intensity / shape -> beam understood)

-> pass over to AB operations

week 22: LOW INTENSITY only  
extraction + proton beam to target

week 25: LOW INTENSITY  
all of CNGS

week 27: increase intensity, some high intensity pulses  
all of CNGS

**Draft**

# 2006 Accelerator Schedule

	Jan				Feb				Mar				
Wk	1	2	3	4	5	6	7	8	9	10	11	12	13
Mo	2	9	16	23	30	6	13	20	27	6	13	20	27
Tu										Linac2 HW tests			
We	shutdown									PSB HW tests	PSB cold checkout		
Th													
Fr											SPS timing tests		
Sa	PS magnets alignment, bakeout, tests: weeks 1 to 13 (incl.) detailed planning to be defined												
Su	SPS preclosure - detailed planning to be defined												

	Apr				May				June				
Wk	14	15	16	17	18	19	20	21	22	23	24	25	26
Mo	3	10	Easter	17	24	1 May 1	8	15	22	Int. tests	Whit.	5	26
Tu													
We	PS cold check out												
Th	SPS HW tests				SPS cold check out								
Fr		G.Friday											
Sa													
Su													

← >18 s SC = FT+CNGS+MD → LEIR start ← >18 s SC = FT+CNGS+MD →

	July				Aug				Sep				
Wk	27	28	29	30	31	32	33	34	35	36	37	38	39
Mo	Int. tests	Tech Stop		17	24	31	7	14	21	28	11	18	Tech Stop
Tu	CNGS COMM PHASE 3									LSS4/6 res			
We		SPS MD	SPS MD	PS MD	SPS MD	PS MD	SPS MD	SPS MD	SPS MD		PS MD	SPS MD	
Th			LSS6				LSS6 res.	LSS4/6		Jeune G.		PS ion	PS ion
Fr													
Sa													
Su										Ti8 tests			

→ proton stop      proton restart for LHC sector test only      CTF stop      SPS 25 ns operation with reduced cycle length

# SUMMARY

- > CNGS approved in Dec. 1999, work started Sept. 2000
- > CNGS project is well under way  
...some worries...
- > commissioning to start week 22 (end May 2006)
- > Our goal:  
**CNGS beam operational after week 27 (July 2006)**

**MANY THANKS TO ALL INVOLVED !**



# spares

# Modifications - Examples

Ex. 1: Link between outer conductors and drain pipe for cooling water evacuation

Received from LAL



ARCLEX insulators cannot be used in humid areas

TIG Weld (Al 6083)

Helicoflex SS collar

Ceramic muff with Titanium flanges

Tin/Ag seal

SS bellow (316L)

Solution





# Modifications - Examples



Ex. 2: Modifications on the cooling water feed lines (normal + spare line)

Solution

Received from LAL




(to ceramic insulators)

Brazed connection ceramic insulators broke (too much strain)



New smooth bellows to avoid stress in ceramic insulators



Châssis supérieur

Collecteur d'eau

Berceaux réusinés avec nouveaux supports

Lien isolé conducteur externe – collecteur d'eau