



# *CNGS Project: Status report*

## OUTLINE


1. Project Overview
2. Civil Engineering work
3. Proton beam line studies
4. Equipment design, procurement and installation progress
5. Outlook

# 1. Project Overview

(see <http://cern.ch/cngs>)

CNGS - a long base-line neutrino beam facility (732 km)  
send  $\nu_{\mu}$  beam  $\rightarrow$  detect  $\nu_{\tau}$  appearance



CNGS project at CERN: production of the  $\nu_{\mu}$  beam  
using protons from the existing accelerator chain




ICARUS

OPERA

# CNGS: the main components





**CERN**  
**Prévessin Site**

**Prévessin-Moëns**

**LEP/LHC**

**SPS**

**TI 8**

protons

Pions/Kaons

$\nu$  neutrinos  
Towards Gran Sasso

**CERN**  
**Meyrin Site**

**Meyrin**






## 2. Civil Engineering work

Under the responsibility of N. Lopez, TS/CE

# CERN NEUTRINOS TO GRAN SASSO

## Underground structures at CERN

- Excavated
- Concreted
- Decay tube (2nd contract)





**Proton beam tunnel - April 2003**



**Target Chamber, June 2003**



## survey of tunnels (TS-SU):

106 survey points sealed in all of CNGS

- all points measured in vertical plane (altimetry)  
(2mm absolute accuracy)
- 2/3 of all points measured in XY plane  
(5mm absolute accuracy)


Pointing accuracy to Gran Sasso from CERN surveyors : < 50m  
Beam size at Gran Sasso:  $1 \sigma$  about 1km

# Decay tube

TS seminar on 21<sup>st</sup> April 2004  
by Natacha Lopez



# CNGS Decay tunnel



998 m long, evacuated 1-2 Torr  
2.45 m diameter  
18 mm thick

Steel sleeves of 6m to target chamber  
18m steel sleeves down the decay tunnel



**decay tube sleeves fully produced, keep arriving**







**target chamber:  
assembling the 18m  
long section**



**Welding inside decay tube**





Inside decay tube  
View towards hadron stop

## Decay tube outlook:


11 Feb. 2004: 57% completed - 576 metres installed.  
Alignment re-checked by TS/SU

**Decay tube installation expected end:** mid-March 2004  
-> followed by vacuum tests (by the contractor)

# What's next for the Civil Engineering ?

Last civil engineering phase: May -July 2004

finishing concrete floors,  
closing off the PGCN pit,  
various minor work







# 3. Proton beam line studies

- Layout
- Parameters
- Optics
- Trajectory correction scheme
- Beam stability


Collaboration with W. Herr, AB/ABP



# Transfer line layout: half cell



# Last 200m




# Nominal beam parameters



Beam parameters	Nominal CNGS beam
Nominal energy [GeV]	400
Normalized emittance [ $\mu\text{m}$ ]	H=12 V=7
Emittance [ $\mu\text{m}$ ]	H=0.028 V= 0.016
Momentum spread $\Delta p/p$	0.07 % +/- 20%
# extractions per cycle	2 separated by 50 ms
Batch length [ $\mu\text{s}$ ]	10.5
# of bunches per pulse	2100
Intensity per extraction [ $10^{13}$ p]	2.4
Bunch length [ns] ( $4\sigma$ )	2
Bunch spacing [ns]	5

Upgrade phase:  
3.5  $10^{13}$  p



# Expected number of protons delivered on CNGS target:



For 1 year of CNGS operation (200 days):

$4.5 \times 10^{19}$  protons on target / year ("nominal")

based on 1998 performance:

$4.8 \times 10^{13}$  protons in SPS, 55% overall efficiency;  
(+ mixed cycles with LHC and other fixed target experiments)

higher proton intensities (very much requested by OPERA and ICARUS):



High Intensity Protons Working Group  
Machine studies

AB/RF  
AB/ABP

# Optics at Target

- Nominal parameters :
- Beta at focus : 10 m, 20m
  - beam size  $\sigma$  at 400 GeV : 0.5 mm
  - beam divergence  $\sigma'$  at 400 GeV : 0.05 mrad

Possible to increase beam size to 0.7





# *Trajectory correction scheme*

## AIM:

- Is the proposed scheme sufficient?
- Can we save some correctors or monitors?
- What happens if something goes wrong (w.r.t. faulty correctors or monitors)

## Took into account:

Beam line errors (quad displacement, beam position monitor, dipole field and tilt, extraction from SPS)



# *Trajectory correction scheme*


2-in-3 scheme: 2 consecutive half cells per plane out of 3 are equipped with Beam Position Monitors (BPMs) and correctors.

Phase advance per cell:  $\pi/2$



Produce  $\pi$  bumps which may not be visible as the trajectory is heavily under-sampled.

Problem worse when some BPMs are malfunctioning

# Vertical bump along beam line




# Vertical bump as seen on BPMs





Vertical bump after correction along beam line

Vertical bump before correction  
as seen on BPMS (+ 1 BPM)



Same, after correction  
along beam line



Same, after correction  
with additional corrector

❖ Reading of the positions in both planes (X, Y) for all BPMs



# Trajectory correction scheme

	Max. RMS	Max. Excursion (mm)
X before trajectory. Correction	3.6	15.
X after trajectory correction	0.7	2.7
Y before trajectory. Correction	3.2	8.
Y after trajectory correction	0.6	2.5

Note: max. trajectory excursion allowed: 4 mm

The proposed correction scheme is sufficient



# *Beam stability at the target*

## AIM:

Investigate the beam spot stability at the target  
→ Target resistance to non-centered beam

## Took into account:

Beam line imperfections (quad displacement, beam position monitor, main dipole field and tilt, extraction, power supply precision)


## Result:

Horizontal spot size is dominated by extraction errors

Vertical spot size is not increased, vertical beam position is determined by trajectory errors.

Type of error	Error magnitude	Horizontal $\sigma_x$ at target (mm)	Horizontal $\sigma'_x$ at target ( $\mu\text{rad}$ )
Magnet errors	As in specs.	0.12 mm	11 $\mu\text{rad}$
Horizontal extraction angle	10 $\mu\text{rad}$ r.m.s.	0.11mm	5 $\mu\text{rad}$
Horizontal extraction position	0.5 mm r.m.s.	0.32 mm	21 $\mu\text{rad}$
Nominal beam [r.m.s.]		0.53 mm	53 $\mu\text{rad}$
Effective beam [r.m.s.]		0.64 mm	57 $\mu\text{rad}$

# MKE - extraction kicker, AB/BT



L. Ducimetière  
E. Gaxiola  
J. Uythoven

Fast rise and fall time  
required by CNGS only

post-kick ripple also  
very important !!

( Note: two such pulses are needed, 50 ms apart)

# Magnet and extraction errors

	$\sigma_{xat}$ target(mm)	$\sigma'_{xat}$ target ( $\mu$ rad)	$2\sigma_{xat}$ target(mm)
$\pm 1\%$ MKE field ripple	0.2	8	0.4
$\pm 1.5\%$ MKE field ripple	0.24	12	0.48
$\pm 2\%$ MKE field ripple	0.32	16	0.64
$\pm 3\%$ MKE field ripple	0.48	24	0.96



## Margin on the target rods:

Nominal beam size = 0.53 mm

$\pm 1.5\%$  MKE field ripple (v.s.  $\pm 1\%$ ):

On target rods (4 mm diameter) :

$$2.0 \text{ mm} - (3\sigma_{\text{beam}} + 0.48\text{mm}) = -0.07\text{mm}$$

$0.40\text{mm} \quad -0.01\text{mm}$

## Going beyond:

- loose in particle production
- induce more activation in target and shielding
- increase rod stresses

# Non centered beam on target



- Beam eccentricity is critical as it induces large transversal oscillations
- Second pulse hits when thermal equilibrium from first pulse is not reached yet, hence building up overall stresses.
- Problem arises from one shot
- Eccentricity must remain below admissible stress i.e.  $< 0.4\text{mm}$  (graphite, ultimate intensity)
- For nominal intensity: marginal with  $0.5\text{ mm}$

L. Bruno, AB/ATB

A. Bertarelli, TS/MME

What really matters in terms of accurate alignment and tuning:

Beam hits the target within  
the requested specs

Small effect at Gran Sasso from  
proton beam lateral displacement (0.5mm)  
Proton beam angular displacement (0.5 mrad)  
Horn lateral displacement (3mm)  
Reflector lateral displacement (10mm)



## *More results in*

*Aperture\* and Stability studies for the CNGS proton beam line  
AB-Note 2003-20 ABP, W. Herr and M. Meddahi*

<https://edms.cern.ch/document/383852/1>

*Trajectory correction studies for the CNGS proton beam line  
SL-Note 2002-015 AP, W. Herr and M. Meddahi*

<https://edms.cern.ch/document/355912/1>

\* Fraction of particles lost for different aperture misalignments and momentum offsets studied:

For nominal parameters no particle losses are observed.



# Equipment design, procurement and installation progress

Magnet production

Proton beam instrumentation (Target region)

Target

Horns

On going installation

Muon detectors




MBG magnet production - 50 out of 78 have arrived at CERN

12 February 2004

K. Schirm, AT/MAS

41



QTG series being produced at Novosibirsk

T. Zickler, AT/MEL

# Corrector magnets



Price enquiry launched  
Contract will be placed in March 2004  
All magnets delivered by end 2004

17 magnets  
Bending angle:  
80  $\mu$ rad  
Gap height: 45 mm

T. Zickler, AT/MEL


Refurbishment of recuperated magnets

D. Smekens, AT/MEL

Magnet accessories

S. Koczorowski, AT/MEL

# TT41 last 100m




# *Beam monitoring (AB/BDI)*




Problem: fast extracted, very intense proton beam,  
focused into a very small beam spot  
is too hot for standard Ti windows  
→ SEM monitors don't work

Question: beam position monitor operated in air ?  
→ a challenge for AB / BDI



Electromagnetic Stripline  
Coupler Pick-up

Electrostatic  
Button Pick-up



Test Set-up at PS Booster

T. Bogey  
R. Jones



# *Preliminary Results*

## **Button Electrode Monitor**

⇒ *Very sensitive to air ionisation*

## **Stripline Coupler Monitor**

⇒ *less sensitive to air ionisation than button*

⇒ *Position measurement possible BUT work still required*

# Target Station




Target Team, led by L. Bruno (AB/ATB)

TS/MME, led by G. Patti


*All target slides courtesy of L. Bruno, G. Patti*

# T40 Layout

## Schematic Vertical view



# Target Assembly




## Shielding

The target magazine is **mechanically coupled** to the BPKG monitor. They are aligned in the lab and are remotely handled as a single component (the « **alignment table** »).  
<sup>1</sup>They rest on the « **base table** », bearing the displacement mechanisms.

# Target unit

The target unit is conceived as a static sealed system filled with inert gas. The tube has annular fins to enhance convective heat transfer. Light materials are used to limit the heat load.



## MATERIALS


Tube:	Al-Mg alloy
Windows:	Be by Brush & Wellman
Target Support:	Carbon Fiber reinforced Carbon
Target rod:	Fine-grain graphite hexagonal boron nitride, CFC



- Engineering design of the Target station
- Study of alternative target materials (boron nitride)
- Laboratory tests, beam tests for both graphite and boron nitride are under way
- Revolving target magazine (4 in-situ spares)

# Magnetic Horn : Principle of focusing

**35 GeV positively charged particles** leaving the target




# CNGS -- focusing devices

(S. Rangod, PH/TA3  
collaboration with LAL, IN2P3, Paris)

length: 6.5 m  
diameter: 70 cm  
weight: 1500 kg

**Pulsed devices:**  
150kA / 180 kA, 1 ms

water-cooled:  
distributed nozzles








ATTENTION  
... ..  
...




New power transformer

New capacitor bank

# Hadron stop - artistic view






SITE  
for the [unclear]

graphite

cooling modules

11 July 2003 - near the CE shaft

Installation done by CE contractor  
Preparation, Supervision : M. Clément,  
A. Pardons, with AB/ATB/ EA team



Hadron stop - 28 July 2003




Hadron stop - 2 Sept 2003



Access gallery TZ80 to muon chambers  
TS/EL, TS/CV



17 BLM (fixed cross centered  
on beam axis)  
1 moveable monitor



## SPS Type Beam Loss Monitor

Ionisation Chamber

## PS Booster Beam Loss Monitor Tests

*Confirmed that response time not an issue for CNGS  
(50ms between trains)  
More experiments and theoretical work required*


# OUTLOOK

“today”



## CNGS schedule

(schematic, simplified version)



First beam to Gran Sasso:

May 2006

On behalf of the CNGS Project Team



THANK YOU

to the many colleagues who are contributing to the CNGS project