



CNGS Project


1. Project Overview
2. Sub-systems
3. Results from commissioning

1. Project Overview

(see <http://cern.ch/cngs>)



CNGS - a long base-line neutrino beam facility (732 km)
send ν_{μ} beam \rightarrow detect ν_{τ} appearance


CNGS project at CERN: production of the ν_{μ} beam
using protons from the existing accelerator chain



At Gran Sasso:
OPERA detecting ν_{τ}

CNGS: the main components





CERN
Prévessin Site

Prévessin-Moëns

LEP/LHC

SPS

TI 8

protons

Pions/Kaons

CERN
Meyrin Site

Meyrin


ν_μ neutrinos
Towards Gran Sasso



CERN NEUTRINOS TO GRAN SASSO

Underground structures at CERN

- Excavated
- Concreted
- Decay tube (2nd contract)






2. Sub-systems

Proton beam line

Nominal beam parameters

Normalized emittance [μm]	H=12 V=7
Emittance [μm]	H=0.028 V= 0.016
Momentum spread $\Delta p/p$	0.07 % +/- 20%
# extractions per cycle	2 separated by 50 ms
Batch length [μs]	10.5
# of bunches per pulse	2100
Intensity per extraction [10^{13} p]	2.4
Bunch length [ns] (4σ)	2
Bunch spacing [ns]	5
Beta at focus [m]	hor.: 10 ; ver.: 20
Beam sizes at 400 GeV [mm]	0.5 mm

Upgrade
phase:
 $3.5 \cdot 10^{13}$ p




New transfer line magnets

MBG 73 magnets (78 ordered)
Nominal field : 1.7 T @ 400 GeV
Magnetic length : 6.3 m
Gap height 37 mm

QTG 20 magnets (23 ordered)
Magnetic aperture : 45 mm
Nominal gradient 40 T/m, 2.2 m

MDG 12 magnets (17 ordered)
Gap height : 45 mm
Bending angle 80 μ rad
Overall length: 700mm










Final focusing onto the target (recuperated magnets)

BN collimator




Proton beam: last beam position / beam profile monitors upstream of the target station collimator and shielding





CNGS Target:
talk by Luca Bruno

Horn and Reflector: talk by Ans Pardons



- **Monitoring of:**
 - muon intensity
 - muon beam profile shape
 - muon beam profile centre
- **Muon intensity:**
 - Up to 7.7×10^7 per cm^2 and $10.5 \mu\text{s}$

Muon Monitors



2 muon detectors with each 37 fixed monitors + 1 movable monitor (ionization chambers)

3. Commissioning results






Importance of complete Hardware commissioning and dry runs
(like if beam but without beam)

- Hardware commissioning Feb. - April 2006
 - Beam instrumentations
 - Power supplies
 - Magnets (polarities)
 - Vacuum system
- "Dry runs" April - May 2006
 - Timing
 - Controls
 - Interlocks
 - Beam permit
 - Magnets (current & polarities)
- Commissioning with beam 2006: weeks 28, 30 and 33
 - Upper limit of protons of **1E17** for the 3 weeks (limit activation of the facility -> possible access to check equipment)

Proton beam along the 8 screens of transfer line





1st shot down proton beam line: beam is already well centered



Screens:
75 μm carbon
12 μm titanium screens

Malika Meddahi
for CNGS commissioning team

Emittance measurement, 1.E13 protons per extraction, 400 GeV




Beam position monitors checked

$2\mu\text{s}$, for $I \sim 2E11$
Trigger at $1\mu\text{s}$, 400ns gate

2 batch lengths

$10.5\mu\text{s}$ for $I > 2E12$
Trigger at $1\mu\text{s}$, $8\mu\text{s}$ gate
or trigger at $2\mu\text{s}$, 400ns gate

System is very sensitive
to batch structure and intensity.
However for nominal beam
parameters, system is reliable.




18 Button Electrode
in proton beam line
60mm Aperture



Trajectory along beam line



2 extractions. 1E13 protons per batch




Interpolation to Target Elements



Target	Type	Corr.	X	X' [urad]	Y	Y' [urad]	Show	History
T40	Left-Left	<input checked="" type="checkbox"/>	0.002	-5.76	-0.012	-13.43	<input type="checkbox"/>	<input type="checkbox"/>




Beam position stability onto the target over 3 first days: $\sim 50 \mu\text{m}$ rms




special beam position monitor on target table:
Stripline coupler Pick-up operated in air
-> very reliable position reading





horizontal plane

Dispersion measurements





vertical plane

courtesy J. Wenninger

Proton beam scans on the target: multiplicity optimization

- Purpose:
 - Check efficiency with which protons are converted into secondaries
 - Multiplicity (Compare with beam current monitor upstream of the target)
 - Misalignment of the Beam
- Ionization Chamber used as back-up







TBID Monitor

- Secondary emission monitor
- 12 μm Ti foils
- better than 10^{-4} mbar vacuum


Horizontal beam position scan - Target OUT of beam- Reading from TBID





Horizontal beam position scan - Target IN beam - Intensity on TBID vs. BPM2 position




Horizontal beam position - Target IN beam - Reading from muon detectors Pit 1 vs. detector number






Courtesy of K. Elsener

comparison measurement-simulation, horizontal pit1



Preliminary
 Courtesy P. Sala and E. Gschwendtner

comparison measurement-simulation, vertical pit1



Preliminary
 Courtesy P. Sala and E. Gschwendtner



CNGS project was approved on December 1999

Civil Engineering - Equipment design- production- installation phases lasted 6 years and handed over to operation on 18 August 06

Completed on budget and within schedule.

Commissioning showed that proton beam and secondary beam parameters are within specification

Thank you to all the colleagues from CERN and laboratories all over the world who contributed to the project's success.